

20 JUN 1986

MEMORANDUM FOR THE RECORD

SUBJECT: Headquarters Compound Construction

1. The regularly scheduled meeting with the contractor was preceeded with a planning session on North lot construction. The North lot work will begin July 12, 1986. The work will be done in four phases:


- I. The newly engineered roadway along the building perimeter,
- II. The existing parking lot starting at A lane,
- III. A second section,
- IV. Lastly, the third section of the existing North lot.

The parking in North lot will only be minimally disturbed until September 15, 1986. At the time until October 15, 1986 the first section of existing parking lot will be resurfaced.

2. The rerouting of the 123 gate traffic will be rescheduled for July 30, 1986. A Headquarters Notice will be published with the details.

3. The South lot repaving will require temporary relocation of the powerhouse gate. It has been proposed that a temporary booth be positioned at the gate between the motorpool and the Old West lot.

4. On Saturday, June 21, 1986 the contractor will begin removing curb along the 123 entrance, the DCI garage area, and the front parking area across from the quadrangle.



cc: GSA
FMD/OL
HSD/OS
SDO
NBPO/Site Security

